

<b>Names</b>	<b>Distance/ft</b>	<b>Roads to be rebuilt in Precinct 2 -2013</b>	<b>Asphalt Used</b>	<b>Oil used</b>	<b>Cover stone</b>	<b>Limestone</b>	<b>Chipseal</b>	<b>Asphalt Level Up</b>	<b>Estimated Start date</b>	<b>Estimated end date</b>	<b>Prime oil</b>
Hillebrandt	0.6	From Bridge to Lene Lane rebuild-2xchipseal		3,520 gallons	176 tons		2x		March 4th	March 25th	586
LaBelle Road	1 mile	From Bridge to Hwy 365-1xchipseal		3,696	185		1x		March 25th	March 26th	185
Texas Ave.	0.4	From Ave. H. to end of Texas ave.		2,816	154		2x		April 1st	April 15th	
4th Ave. Cent.Garden	0.3	From Central Ave to Hwy 347		1,004	50		1x		April 15th	April 18th	
5th ave.	0.3	same		1,004	50		1x		same	same	
6th ave.	0.3	same		1,004	50		1x		same	same	
7th ave. Cent.Garden	0.3	From Central Ave to Hwy 347		1,004	50		1x		April 15th	April 18th	
Central M.S. road		From Detroit to end of road							April 22nd	April 25th	
Heritage Festival		City Parking lot off Boston ave. see photo	230 tons						April 29nd	May 8th	
Nederland streets	3 miles	see maps							May 13th	May 16th	
Port Neches streets	5 miles	see maps							May 20th	May 23rd	
Park Street	1 mile	From hwy 366 to Grisby-rebuild-2x chipseal							June 3rd	July 8th	
Hogaboom road		From hwy 366 to Wilson street-2x chipseal							July 8th	July10th	
Groves streets	2 miles	see maps							July 10th	July 22nd	
PNGISD											
LaBelle Service Ctr.		Construction continues May complete date									
<b>This road schedule is tentative and is subject to change due to staffing, budget and weather.</b>											

Push forward dates available in case of weather and staff May 23rd to June 3rd - 6 days

Push forward dates available in case of weather July 22nd to September 20th - 44 days for make up time September 20th all projects complete

